

Hoffman Falls Wind POD

Plan of the Day:	Thursday	October 8, 2026	Today's Safety Topic:					Notes: Open RFIs: General Delays:					
			- COLDER TEMPERATURES. ENSURE TO PLAN AHEAD FOR THE NEXT DAY OF WORK AND THE EXPECTED TEMPERATURES. MAKE SURE TO BRING LAYERS AS THIS TIME OF YEAR IT IS VERY COMMON TO HAVE NEAR FREEZING TEMPERATURES IN THE MORNING AND ELEVATED TEMPERATURES IN THE AFTERNOON.										
			Total TWG Employees:		8		Total non TWG Personnel Onsite:			2			
Activity	Last Working Day		Current Working Day		Next Working Day		Mon	Tue	Wed	Thurs	Fri	Sat	Sun
	Wednesday, October 7, 2026		Thursday, October 8, 2026		Friday, October 9, 2026					1	2	3	4
Weather (Weather Underground)							5	6	7	8	9	10	11
							12	13	14	15	16	17	18
							19	20	21	22	23	24	25
							26	27	28	29	30	31	
Rain	Rain Actual (IN) 0.00"		Rain Prediction (IN) 0.00"		Rain Prediction (IN) 0.00"		Monthly (IN)	0.00"	Last Rain Event Date:				
Quality Control	Daily Reporting		Daily Reporting		Daily Reporting								
							Quantity Completed Last Working Day	Quantity Completed to Date	Remaining	UOM	Total Project Quantity	%Complete	
Engineering & Submittals													
Engineering													
Submittals Issued													
Civil Work													
Mobilization	Equipment Mobilization		Equipment Mobilization					0.75	0.25	EA	1	75.00%	
Construction Entrance Install	O&M Yard		O&M Yard					0	3	EA	3	0.00%	
Topsoil Stripping			O&M Yard		O&M Yard			0	4.3	AC	4.3	0.00%	
Culvert Install			O&M Yard Entrance					0	3	EA	3	0.00%	
Grading & Profiling								0	4.3	AC	4.3	0.00%	
Access Road Install								0	215	LF	215	0.00%	
Laydown Yard Install								0	187,308	SF	187,308	0.00%	
Topsoil Repspread / Stabilization								0	4.3	AC	4.3	0.00%	
Survey													
Limits of Disturbance								1		EA	1	100.00%	
E&S Staking								1		EA	1	100.00%	
Erosion & Sedmient Controls													
BMP Maintenance													
Silt Fence Installation	O&M Yard						750	2000	1,000	LF	3,000	66.67%	
Employees													
The Wesson Group Craft	Civil	6			HSE Stats								
The Wesson Group Management	Civil	2			Site Orientations 8								
Liberty Renewables	Owner	1			Good Catches 0								
EDR	Owner SWPPP	1			Near Misses 0								
DIEHLUX	SWPPP	0											