Hoffman Falls Wind
Case No. 23-02976

Bi-weekly Construction Status Report 002

Report Period: 10/20/2026 to 11/02/2025
Report Date: 11/03/2026

Status of Construction Activities Completed in Past 14 Days

- Subsoil cut, moved, and filled where necessary for laydown yard build out
- Topsoil stripping and stockpiling
- Topsoil stockpiles stabilized
- Drainage ditch and detention basin installed for laydown yard
- Stone delivered and installed for check dams and roadside ditch on South Road
- Erosion and sediment controls and permanent seeding installed on slopes, drainage ditch, and detention basin

Upcoming Construction Activities – 14 Day Lookahead
The following activities are planned for the next 14 days. Dates and locations are subjection to change based on weather, field conditions, and/or operational needs.

Activity	Location
Topsoil respread	O&M Laydown Yard (South Road)
Best Management Practice (BMP) maintenance as needed	O&M Laydown Yard (South Road)
Permanent seeding	O&M Laydown Yard (South Road), Access Road T-19
Construction entrance	Temporary Entrance #2
Stone installation	O&M Laydown Yard (South Road)
Demobilization for winter	

liberty
renewables

Agency Inspection Summary

- 10/28/2026: NYSDPS (Chase Chaskey) visited and walked the active construction at the laydown yard site with the Environmental Monitor, civil contractor representatives, and the construction site manager. Agency staff found the site satisfactory and no major issues or concerns were noted.

T&E Species Observations

- None